CHECKLIST (to be completed by site manager/supervisor)

Company:

Site:

Plot: Site manager/supervisor:

Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Has training been received from CMS Danskin			
2.	Are precast concrete planks 150mm (min) thick and of mass per unit area 300 kg/m² (min)?			
3.	Are inner leaves to external (flanking) walls of the correct block density?			
4.	Are joints between precast concrete planks grouted and sealed?			
5.	Are precast concrete planks built into the masonry walls?			
6.	Is the Regupol Quietlay covering the whole floor slab?			
7.	Is the Regupol Quietlay taken min 100mm up the wall?			
8.	Are all joints taped with Regupol Tape?			
9.	Are the skirting boards and wall linings isolated from the screed by the Regupol Quietlay?			
10.	Are all ceiling board joints sealed with tape or caulked with sealant?			
11.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m² gypsum-based board?			
12.	Is separating floor satisfactorily complete?			

Contact details for technical assistance from CMS Danskin, supplier of Regupol Quietlay resilient layer system:

Telephone: 01925 577711 **E-mail:** info@cmsdanskin.co.uk

Notes (include details of any corrective action)

Site manager/supervisor signature . . . . . .

® UK registered trade mark no. 2291665

© Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.
Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.